

生产建设项目水土保持监测季度报告表

监测时段: 2021年10月1日至2021年12月31日

项目名称		曲阜市科创孵化中心项目																																																																																																																																																									
建设单位联系人及电话		杨庶/13954776032	总监测工程师(签字)	生产建设单位(盖章)																																																																																																																																																							
填表人及电话		孟祥登/17865213070	张超	2022年1月6日																																																																																																																																																							
主体工程进展		完成总工程量的80%																																																																																																																																																									
<table border="1"> <thead> <tr> <th colspan="2">指标</th> <th>设计总量</th> <th>本季度新增</th> <th>累计</th> </tr> </thead> <tbody> <tr> <td rowspan="4">扰动土地面积(hm²)</td> <td>合计</td> <td>11.62</td> <td>0</td> <td>11.03</td> </tr> <tr> <td>已建区</td> <td>4.43</td> <td>0</td> <td>4.43</td> </tr> <tr> <td>在建区</td> <td>4.40</td> <td>0</td> <td>4.40</td> </tr> <tr> <td>待建区</td> <td>2.79</td> <td>0</td> <td>2.20</td> </tr> <tr> <td colspan="2">取土(石、料)场数量(个)</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td colspan="2">弃土(石、渣)场数量(个)</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td colspan="2">弃土(石、渣)情况(万 m³)</td> <td>0</td> <td>0</td> <td>0</td> </tr> <tr> <td rowspan="18">水土保持工程 进度</td> <td rowspan="5">工程措施</td> <td>雨水管线(m)</td> <td>1301</td> <td>580</td> <td>1296</td> </tr> <tr> <td>植草砖(m²)</td> <td>2310</td> <td>0</td> <td>0</td> </tr> <tr> <td>表土剥离(万m³)</td> <td>0.84</td> <td>0</td> <td>0.66</td> </tr> <tr> <td>表土回覆(万m³)</td> <td>0.84</td> <td>0</td> <td>0.27</td> </tr> <tr> <td>土地整治(hm²)</td> <td>3.75</td> <td>0</td> <td>0.50</td> </tr> <tr> <td rowspan="5">植物措施</td> <td>栽植乔木(株)</td> <td>260</td> <td>0</td> <td>143</td> </tr> <tr> <td>栽植灌木(株)</td> <td>626</td> <td>0</td> <td>253</td> </tr> <tr> <td>栽植小灌木(株)</td> <td>16251</td> <td>0</td> <td>5652</td> </tr> <tr> <td>撒播植草(hm²)</td> <td>2.81</td> <td>0</td> <td>0.10</td> </tr> <tr> <td>穴播植草(hm²)</td> <td>0.11</td> <td>0</td> <td>0</td> </tr> <tr> <td rowspan="8">临时措施</td> <td>临时防尘网覆盖(m²)</td> <td>68410</td> <td>2300</td> <td>68520</td> </tr> <tr> <td>彩钢板围挡(m²)</td> <td>3390</td> <td>0</td> <td>3608</td> </tr> <tr> <td>临时排水沟(m³)</td> <td>1010</td> <td>0</td> <td>1090</td> </tr> <tr> <td>临时沉沙池(座)</td> <td>2</td> <td>0</td> <td>2</td> </tr> <tr> <td>临时洗车池(座)</td> <td>1</td> <td>0</td> <td>2</td> </tr> <tr> <td>临时拦挡(m³)</td> <td>40</td> <td>0</td> <td>70</td> </tr> <tr> <td>临时撒播植草(hm²)</td> <td>0.50</td> <td>0</td> <td>0.53</td> </tr> <tr> <td colspan="2">降雨量(mm)</td> <td colspan="2"></td> <td>89.8</td> </tr> <tr> <td rowspan="3">水土流失影响 因子</td> <td colspan="2">最大二十四小时降雨(mm)</td> <td colspan="2">24.6</td> </tr> <tr> <td colspan="2">最大风速(m/s)</td> <td colspan="2">4.8</td> </tr> <tr> <td colspan="2">土壤流失量(t)</td> <td>9</td> <td>99</td> </tr> <tr> <td rowspan="2">土壤流失量 (m³)</td> <td colspan="2">取土(石、料)弃土(石、渣)潜在土壤流失量</td> <td>0</td> <td>0</td> </tr> <tr> <td colspan="4">水土流失灾害事件</td> </tr> <tr> <td colspan="2">监测工作开展情况</td> <td colspan="3">根据现场实地监测、巡查及资料分析</td> </tr> <tr> <td colspan="2">存在问题与建议</td> <td colspan="3">现场少许裸露地面已覆盖防尘网</td> </tr> <tr> <td colspan="2">监测评价结论</td> <td colspan="3">绿 ☒ 黄 红</td> </tr> </tbody> </table>					指标		设计总量	本季度新增	累计	扰动土地面积(hm ²)	合计	11.62	0	11.03	已建区	4.43	0	4.43	在建区	4.40	0	4.40	待建区	2.79	0	2.20	取土(石、料)场数量(个)		0	0	0	弃土(石、渣)场数量(个)		0	0	0	弃土(石、渣)情况(万 m ³)		0	0	0	水土保持工程 进度	工程措施	雨水管线(m)	1301	580	1296	植草砖(m ²)	2310	0	0	表土剥离(万m ³)	0.84	0	0.66	表土回覆(万m ³)	0.84	0	0.27	土地整治(hm ²)	3.75	0	0.50	植物措施	栽植乔木(株)	260	0	143	栽植灌木(株)	626	0	253	栽植小灌木(株)	16251	0	5652	撒播植草(hm ²)	2.81	0	0.10	穴播植草(hm ²)	0.11	0	0	临时措施	临时防尘网覆盖(m ²)	68410	2300	68520	彩钢板围挡(m ²)	3390	0	3608	临时排水沟(m ³)	1010	0	1090	临时沉沙池(座)	2	0	2	临时洗车池(座)	1	0	2	临时拦挡(m ³)	40	0	70	临时撒播植草(hm ²)	0.50	0	0.53	降雨量(mm)				89.8	水土流失影响 因子	最大二十四小时降雨(mm)		24.6		最大风速(m/s)		4.8		土壤流失量(t)		9	99	土壤流失量 (m ³)	取土(石、料)弃土(石、渣)潜在土壤流失量		0	0	水土流失灾害事件				监测工作开展情况		根据现场实地监测、巡查及资料分析			存在问题与建议		现场少许裸露地面已覆盖防尘网			监测评价结论		绿 ☒ 黄 红		
指标		设计总量	本季度新增	累计																																																																																																																																																							
扰动土地面积(hm ²)	合计	11.62	0	11.03																																																																																																																																																							
	已建区	4.43	0	4.43																																																																																																																																																							
	在建区	4.40	0	4.40																																																																																																																																																							
	待建区	2.79	0	2.20																																																																																																																																																							
取土(石、料)场数量(个)		0	0	0																																																																																																																																																							
弃土(石、渣)场数量(个)		0	0	0																																																																																																																																																							
弃土(石、渣)情况(万 m ³)		0	0	0																																																																																																																																																							
水土保持工程 进度	工程措施	雨水管线(m)	1301	580	1296																																																																																																																																																						
		植草砖(m ²)	2310	0	0																																																																																																																																																						
		表土剥离(万m ³)	0.84	0	0.66																																																																																																																																																						
		表土回覆(万m ³)	0.84	0	0.27																																																																																																																																																						
		土地整治(hm ²)	3.75	0	0.50																																																																																																																																																						
	植物措施	栽植乔木(株)	260	0	143																																																																																																																																																						
		栽植灌木(株)	626	0	253																																																																																																																																																						
		栽植小灌木(株)	16251	0	5652																																																																																																																																																						
		撒播植草(hm ²)	2.81	0	0.10																																																																																																																																																						
		穴播植草(hm ²)	0.11	0	0																																																																																																																																																						
	临时措施	临时防尘网覆盖(m ²)	68410	2300	68520																																																																																																																																																						
		彩钢板围挡(m ²)	3390	0	3608																																																																																																																																																						
		临时排水沟(m ³)	1010	0	1090																																																																																																																																																						
		临时沉沙池(座)	2	0	2																																																																																																																																																						
		临时洗车池(座)	1	0	2																																																																																																																																																						
		临时拦挡(m ³)	40	0	70																																																																																																																																																						
		临时撒播植草(hm ²)	0.50	0	0.53																																																																																																																																																						
		降雨量(mm)				89.8																																																																																																																																																					
水土流失影响 因子	最大二十四小时降雨(mm)		24.6																																																																																																																																																								
	最大风速(m/s)		4.8																																																																																																																																																								
	土壤流失量(t)		9	99																																																																																																																																																							
土壤流失量 (m ³)	取土(石、料)弃土(石、渣)潜在土壤流失量		0	0																																																																																																																																																							
	水土流失灾害事件																																																																																																																																																										
监测工作开展情况		根据现场实地监测、巡查及资料分析																																																																																																																																																									
存在问题与建议		现场少许裸露地面已覆盖防尘网																																																																																																																																																									
监测评价结论		绿 ☒ 黄 红																																																																																																																																																									

